1. SALIENT FEATURES OF THE PROJECT:

a)	Name of Client	: Bruhat Bangalore Mahanagara Palike
b)	Name of Project	: Consultancy Services for Project Management Consultancy for the work of Comprehensive Development works in ward No.03 Attur
c)	Job code	: 003-20-000037
d)	Name of Agency	: Executive Engineer, B.B.M.P, Project Division , Yelahanka Zone, Bangalore
e)	Name of Consultant	: M/s AARTN ASSOCIATES
f)	Tender Price	: Lakhs

2. Quality Control system

The Works are being executed as per the Guidelines given in the agreement, as per the Relevant Indian Standards and under the Skilled Supervision.All the Stanardard Quality Control Tests of Construction materials, which have been used, have been carried out and the reports are maintained.

All the available Test Reports are enclosed here with in Annexure I.

3. Progress Status:

Progress Photoogaphs are enclosed in Annexure II

for AARTN ASSOCIATES
Authorised Signatory

Scanned by TapScanner

To,
The Executive Engineer
Project Division
Yelahanka Zone
Bruhat Bangalore Mahanagar Palike
Bangalore-92.

"PMC & INSPECTION REPORT "

Dear Sir,

Subject: Regarding Inspection report for the below mentioned work

Consultancy Services for Project Management Consultancy for the work of Comprehensive Development works in ward No.03 Attur

SL.NO	Descripition of work	Unit	Qty
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloadin	Cum	2206.88
3	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.(I No-19.64,P No-147)	Sqm	7356.26
4	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of MORTH V Revision.(I No-20.5,P No-153)	Cum	1471.25
5	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222,I No-27.18)	Cum	1816.84

AARTN ASSOCIATES
The Modern Construction Solution

AARTN ASSOCIATES
Authorised Signatory

Scanned by TapScanner

6	Constructing un-reinforced,plain cement concrete for pavements using Gtade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum,fine aggregates at 0.46 cum,coarse and fine aggregate conforming to IS:383-2016,with Superplastizer at 3 Its conforming to IS 9103-2008,mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design,laid in approved fixed side form work (sreel channel,layning and fixing of 125 micron thick polythene fim, wedges, steel plates including levelling the form work as per drawing). & Speration the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a construction and longitudinal joints,including groove cutting charges,joint filler,separation membrane of impermiable plastic sheet of 125 micron,sealant primer, joint sealant, admixtures as approved, curring compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials,labour,hire charges of machineries , all lead & lift charges etc., complete as per specifications.with OPC AT 320 kg/cum and fly ash 40 kg/cum conforming to IS:3812, coarse aggregate 0.69cum,fine aggregate 0.46cum. Item No.-22.6.3,Page No.-176	Cum	1104.47
9	KSRRB 200-13. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications. MORTH / Chapter 2 (P-138 , I.no 18.13).	Ha	0.80
10	KSRRB M300-53. Construction of embankment with approved materials Gravel/Murrum with all lift and leads, transportation to site,Spreading, grading to required slope and compacting to meet requirement of Table 300-2 complete asper specifications. Which includes cost of Gravel/Murrum , watering charges & compaction by vibratory roller to 95% of modified proctors density) MORTH Specification No.305 , Item No.19.60 ,Page No. - 147	Cum	3981.44
11	KSRRB M600-3-Providing and Constructing dry lean concrete mix CC 1:4:8 base with OPC @180kgs ,25mm and down size graded granite metal coarse aggregate at 0.85 cum and fine aggregates @0.57 cum over a prepared sub-base ,coarse and fine aggregate confirming to IS:383-2016,aggregate cement ratio not to eceed 15:1,Aggregate content to be be less than 10Mpa at 7 days , mixed in a batching plant,transported to site ,laid with a paver,compacting with 8-10 tonnes vibratory rolle,finishing and curing complete as per specifications. Clause 601 of MORTH V Revision and IS 456 Table -5, Item No.-22.3,Page No.-175	Cum	1268.69
12	KSRB 14.6: Providing and laying heavy duty cobble stones interlock pavers,using cement and course sand for manufacture of blocks of approved size , shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints,final compaction of paver surface joints into its final levevl,including cost of materials,labour and HOM complete as per specifications. Specification No. KBS ,14.6 KSRB 14.6-1 heavy duty cobble stones 60 mm thick in	Sqm	13271.48

AARTN ASSOCIATES
The Modern Construction Solution

AARTN ASSOCIATES
Authorised Signatory

Scanned by TapScanner

	place of 75mm thick (rate reduced)		
E2	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (P.No-143, I.No-19.1)	Cum	154.47
E6	KSRB 5.2-3: Providing and constructing granite / trap / baslt size stone masonary in foundation with cement mortar , stone hammered dressed in course not less than 20 cms high, bond stones at 2m. Apart in each course including cost materials , labours , curing complete as per specifications. KBS-5.1.13 , cement mortar 1:6 KBS-5.1.13 (P.No-25, I.No-5.6).	Cum	105.08
E7	KSRB 4-1.6: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC at 240kgs, with 20mm and down size granite metal coarse aggregates at 0.878 cum and fine aggregates at 0.53cum , mechine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted in foundation , plinth and cills, including cost of materials, labours, HOM curing complete as per specifications.specifications No. KBS 4.1,4.2.(P.No-13, I.No4.6)	Cum	26.27
E10	Providing and Fixing pre cast covering Slab 250mm thick made out of M25 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of all materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge. (Data Rate)	Sqm	145.65
E19	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 page no 6 item no 2.3	Cum	30.36

With respect to the above subject and name of the work, we have inspected and verified the measurement and quantity of the materials of the work was found to be completed satisfactorily for the 2nd and part bill

Thanking you,

For AARTN ASSOCIATES

AARTN ASSOCIATES

Scanned by TapScanner